EXTENSION OF TIME PROPOSAL

1	Name of Work	Development & pond and chain link Fencing at Singapura parcel'll in ward no.11 Kuvempunagara
2	Amount of Work Portion	9,65,796=00
3	Estimated Cost	10.00 Lakhs
4	Name of Contractor	N.N. Srinivasaiah
5	Agreement No	512/13-14
6	No and date under which work order issued	512/13-14 Date: 24/02/2014
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	Yes
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract	60%
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	180 days
15	Date of recommending time limit applied for	-
16	Whether the original application of the contractor is enclosed.	-
17	Balance of work remaining to be done	Work completed
18	Probable time required for completion of remaining work	180 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed due to Site litigation for land approval without penalty
22	Remarks of the EE with the daily rate of penalty proposed	NIL Recommendation can be considered

Assistant Engineer

Executive Engineer
Byatarayanapura Division, Bangalore

D/C
SE

Assistant Executive Engineer
Vidayranyapura Sub Division,

Chief Engineer
Yelahanka Zone, Bangalore

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Rangalore 92